

# Construction Report



HARRISON  
HOMES

Week 9

airabella

LAKE OCONEE

PREPARED FOR  
OWNER/CLIENT  
2 WEEK PROGRESS  
REPORT



Choice Gateway

# EXTERIOR PHOTOS





# INTERIOR PHOTOS



# ACCOMPLISHMENTS

- 8/21 framing day 12
- 8/22 framing day 13, finish setting floor joist for third floor
- 8/25 framing day 14, third floor walls
- 8/26 framing day 15, third floor walls
- 8/27 framing day 16, set roof trusses
- 8/28 framing day 17, start decking roof
- 8/29 framing day 18, decking roof
- 9/1 holiday
- 9/2 framing day 19, complete roof decking, continue third floor interior framing
- 9/3 framing day 20, continue third floor interior framing
- 9/4 framing day 21, continue third floor interior framing



## ANTICIPATED 2 WEEK PROGRESS

- Framing continues with an estimated completion date of 9/5
- A detailed frame walk will be conducted
- Framing punch out
- Roof is scheduled for 9/15 with an estimated completion of 9/16
- Premanufactured stairs deliver 9/16 with installation scheduled for 9/17

# WEATHER

DATE	HIGH	LOW	PRECIPITATION
Aug 21, 2025	95	70	1.89
Aug 22, 2025	93	70	0.78
Aug 25, 2025	93	66	0
Aug 26, 2025	89	59	0
Aug 27, 2025	88	58	0
Aug 28, 2025	93	61	0
Aug 29, 2025	91	64	0
Sep 1, 2025	83	61	0
Sep 2, 2025	84	56	0
Sep 3, 2025	82	59	0
Sep 4, 2025	92	66	0