

Construction Report



HARRISON
HOMES

Week 15

airabella

LAKE OCONEE

PREPARED FOR
OWNER/CLIENT
2 WEEK PROGRESS
REPORT



Choice Gateway

EXTERIOR PHOTOS



INTERIOR PHOTOS



ACCOMPLISHMENTS

- 10/6 The remainder of the exterior doors and windows were installed
- 10/7 Day 1 of the framers adjusting the ceiling height on the second level due to the steel beam. Plumbers started their rough
- 10/8 Day 2 for the framers
- 10/9 Plumbing rough day 2
- 10/10 Plumbing rough day 3. Framers completed ceiling punch on the second level
- 10/13 Each unit was swept and debris removed from the inside. The sliding doors were installed at the third level porch
- 10/14 The surrounding area was cleaned at the site. The pocket door frames were delivered and installed by the trim carpenter
- 10/15 Walked the building with the Airabella Team
- 10/16 Heating and Air trade started roughing in their material. Roofing contractor installed the plumbing boots to each unit
- 10/17 Heating and Air trade day 2 of rough install

ANTICIPATED 2 WEEK PROGRESS

- The framing crew will complete punch and clean up remaining material
- The heating and air electrical rough will be completed
- The framers will arrive 10/22 to continue with the remaining punch work
- The plumber will install the first floor tub on 72 that was damaged at time of delivery
- Gas lines will be installed for fireplaces, lanterns, and ranges
- The concrete contractor will pour the front porch stair slab on 10/20

WEATHER

DATE	HIGH	LOW	PRECIPITATION
Oct 6, 2025	80	67	0.57
Oct 7, 2025	82	66	0
Oct 8, 2025	86	66	1.54
Oct 9, 2025	74	61	0
Oct 10, 2025	72	54	0
Oct 13, 2025	79	54	0
Oct 14, 2025	83	53	0
Oct 15, 2025	83	53	0
Oct 16, 2025	79	52	0
Oct 17, 2025	78	53	0