

Construction Report



HARRISON
HOMES

Week 21

airabella

LAKE OCONEE

PREPARED FOR
OWNER/CLIENT
2 WEEK PROGRESS
REPORT



Choice Gateway

EXTERIOR PHOTOS



INTERIOR PHOTOS



ACCOMPLISHMENTS

- 11/17 – Siding: Day 7
- 11/18 – Insulation inspection and mechanical re-inspection; siding crew material delivered
- 11/19 – Siding completed; drywall stocked in Units 70–72
- 11/20 – Drywall stocked in Unit 69; began minor punch items
- 11/21 – Completed minor punch items
- 11/24 – Drywall installed in all units
- 11/25 – Drywall tape & mud: Day 1
- 11/26 – Drywall tape & mud: Day 2
- 11/27 – Holiday
- 11/28 – Holiday



ANTICIPATED 2 WEEK PROGRESS

- Drywall work continues, and will move through taping, skimming, and sanding.
- Masonry work begins - exterior brick and stone application.

WEATHER

DATE	HIGH	LOW	PRECIPITATION
Nov 17, 2025	68	36	0
Nov 18, 2025	72	37	0
Nov 19, 2025	79	48	0
Nov 20, 2025	75	58	0
Nov 21, 2025	78	58	0
Nov 24, 2025	73	45	0
Nov 25, 2025	75	62	0.04
Nov 26, 2025	68	36	0
Nov 27, 2025	56	33	0
Nov 28, 2025	55	32	0